

**DUTCH SLOUGH EIR TENTATIVE SCHEDULE 4/5/06**

<b>Task/Milestone</b>	<b>Timing</b>	<b>Date</b>
Scoping Meeting/Public Comment Period on NOP	At least 30 days prior to ADEIR completion	4/5/06
Prepare Administrative Draft EIR	Completed within 12 weeks of Scoping Meeting	6/28/06
Project Management Team Review of Administrative Draft EIR	2 weeks from submission of Administrative Draft EIR	7/13/06
Prepare Draft EIR	3 weeks from receipt of comments on Administrative Draft EIR	8/3/06
Public Review Period for Draft EIR	45 days	9/25/06
Prepare Administrative Final EIR	4 weeks from receipt of all public and agency comments on DEIR	10/23/06
Project Management Team Review of Administrative Final EIR	2 weeks from submission of Administrative Final EIR	11/6/06
Prepare Draft Mitigation Monitoring and Reporting Program	3 weeks from receipt of all public and agency comments on DEIR (concurrent with Task 7)	11/13/06
Project Management Team Review of Draft MMRP	2 weeks (concurrent with review of Administrative Final EIR)	11/27/06
Prepare Final EIR	2 weeks from receipt of all Project Management Team comments on Administrative Final EIR	12/15/06
Prepare Final MMRP	2 weeks from receipt of all Project Management Team comments on Draft MMRP (concurrent with Task 9)	12/15/06
Meetings	As scheduled	
Environmental Permitting	Ongoing through CEQA processing period	Start 4/19/06